





















ID		Task Name	Duration	Start	Finish	Predecessors	Resource Names
1		Phase 1 ONSL Blitz	2 days	Fri 4/16/10	Sat 4/17/10		
2		Set Interior wall,Set Trusses,Blueboard,Windows,Doors (Day1) (20 Volunteers)	1 day	Fri 4/16/10	Fri 4/16/10		HFH VOL
3		Start Exterior Finish/Complete roof sheathing (Day2) (15 Volunteers)	1 day	Sat 4/17/10	Sat 4/17/10	2	HFH VOL
4		Sub Contractor Rough in	34 days	Mon 4/19/10	Fri 5/28/10		
5		Roofing Material Delivery	1 day	Mon 4/19/10	Mon 4/19/10	3	VEND
6		Roofing Installed	8 days	Tue 4/20/10	Wed 4/28/10	5	SUB
7		Plumbing Rough	8 days	Mon 4/19/10	Tue 4/27/10	3	SUB
8		Hvac Rough	8 days	Mon 4/19/10	Tue 4/27/10	3	SUB
9		Hackett Rough in	2 days	Wed 4/28/10	Thu 4/29/10	8	SUB
10		Electrical Rough	5 days	Mon 5/3/10	Fri 5/7/10	8	IBEW
11		Drywall Delivery	1 day	Sat 5/8/10	Sat 5/8/10	10	VEND
12		Inspection Day for LEED,Energy star Etc	1 day	Mon 5/10/10	Mon 5/10/10	11	SUB
13		Insulation Install	4 days	Tue 5/11/10	Fri 5/14/10	12	SUB
14		Drywall Hanging	10 days	Tue 5/11/10	Fri 5/21/10	12	SUB
15		Drywall Tapping	12 days	Thu 5/13/10	Thu 5/27/10		SUB
16		Painter Prime and paint	8 days	Wed 5/19/10	Fri 5/28/10		SUB
17		Regular Build (ExteriorFinishes)	19 days	Sat 4/24/10	Sat 5/15/10		
18		Continue work on Exterior (Day3) (15 Volunteers)	1 day	Sat 4/24/10	Sat 4/24/10	5	HFH VOL
19		Continue work on Exterior (Day4) (15 Volunteers)	1 day	Sat 5/1/10	Sat 5/1/10	18	HFH VOL
20		Continue work on Exterior (Day5) (15 Volunteers)	1 day	Sat 5/8/10	Sat 5/8/10	19	HFH VOL
21		Continue work on Exterior (Day6) (10 Volunteers)	1 day	Sat 5/15/10	Sat 5/15/10	20	HFH VOL
22		Sub Contractor (Interior Finishes)	16 days	Mon 6/7/10	Thu 6/24/10		
23		Carpenter Finish	16 days	Mon 6/7/10	Thu 6/24/10	28	SUB
24		Plumbing Finish	8 days	Mon 6/7/10	Tue 6/15/10	28	SUB
25		HVAC Finish	8 days	Mon 6/14/10	Tue 6/22/10	29	SUB
26		Electrical Finish	8 days	Mon 6/14/10	Tue 6/22/10	29	IBEW
27		Regular Build (Interior Finishes)	19 days	Sat 6/5/10	Sat 6/26/10		
28		Install Wood Laminate (Day7) (10 Volunteers)	1 day	Sat 6/5/10	Sat 6/5/10	16	HFH VOL
29		Complete Flooring/Polystair treads (Day8) (10 Volunteers)	1 day	Sat 6/12/10	Sat 6/12/10	28	HFH VOL
30		Complete Interior Finishes,Closet shevels,Mirrors,Bath,Misc Hardware (Day 9) (10 Volunteers)	1 day	Sat 6/19/10	Sat 6/19/10		HFH VOL
31		Punchlist and Landscaping (Day 10) (25 Volunteers)	1 day	Sat 6/26/10	Sat 6/26/10		HFH VOL